I/c-004-14-000036

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No. T/S - CE/BBMP/YZ/TS/281/13-14 Dt 14/2/14 A/S - TC/BBMP/YZ/AS/748/13-14 Dt 4/1/14. 310157

Name of Work Electrical Repairs and Developmental works to parks of Hand No-04 of Yelahanka zone From ..... To .....

Name of Contractor of nature of Agency M/s KRIDL CE/EE/YZ/WO/26/13-14 Dt 28/2/14

Date of commencement of work SBR No. 100/15-16 DATED 22-9-15

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
		3	4	5	6	7	8
	Supplying of LT UG cable insulated, Sheathed, galvanized, steel wire/~~steel~~ tapaimaned Cable with PVC outer Sheathing, 1.1KV class 1.Class 'A' PVC cable (d) 4 core 16sqmm				1325 mtr	150.00	1,98,750.00
	= Labour charges for laying of 1.1KV class UG Cable in existing trench G.I. pipe/Stone ware pipe/on wall/on pole as required 1. In existing trench/duct (a) 6sqmm to 16Sqmm				1325 mtr	8.00	10,600.00

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
11.	Supplying ~~To~~/125 watts M/H integral pole top lantern metal halide fittings suitable for pole mounted with fully Vermin, weather proof, elegant in shape appearance, UV Stabilized clear any tie diffuser Camouflaged horizontal lamp, IP54 protection, Electrical safety class I. The fitting shall have ferromagnetic copper choke with capacitor ignitor and fully wired to operated on 230V/50Hz AC supply with ~~To~~/125 watts M/H Lamps (a) Complete	250 Nos	5	230.00		13,07,500.00	
12.	fixing charges of post top /Gate /Garden fitting on the existing CI/GI or any other pipe using reducer box of reducer, wiring using suitable size etc complete	250 Nos		165.00		41,250.00	

E.E. (Electricals)

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
26.	Casting of Suitable foundation for the octagonal pole including designing & cost of all materials like Anchor plate, Templates & washers Labour charges, all other incidental charges etc, Complete as per specification & drawings given in KPWD Elect SR 10-11- Detailed						
					3 nos	4929.74	14789.22
							22496[illegible]57.22
					Sub - Total		22,49,659.72
					Add KRIDL charges 10%		224965.97
							22'4965.72
					Add Labour cess 1%		22,496.60
							22,1496.57
					Grand Total		24,97,122.29
							2497119.51

M. A. R. 57 (Rule 116)

Measurement Book

No. B 310167

Serial No. .....

EE/ELE/Y/BR No. 91/15-16

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Dt. 23-9-15

Date of commencement of work .....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	certificate for the work done Satisfactorily					BILL =	2H97119=00
						IT 2%	H9.9H2=00
						VAT H%	99885=00
						FSD 7.50%	1.87.28H=00
						LWC 1%	24971=00
						CBF 0.1%	2498=00
						Fine	19.200=00
						deductions	3,83,780=00
						Cheree	21.13.339=00

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P0088 Maintenance & management.

ರೂ: 24971190=00 ಅಡಿಯ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ

ರೂ: 21.13.339=00 ಚೆಕ್ ನೀಡಬಹುದಾಗಿದೆ

ರೂ: 3.83.780=00 ಹೊಂದಾಣಿಕೆ ಮಾಡಿರಿ

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು

ಕಾ.ಪಾ.ಅ.(ಬ) ಯಲಹಂಕ ವಲಯ